

2121 W. Main Rd.
Portsmouth, R.I.

74

June 6, 1974

#29187

Almeida & Sons

S.S. Pamela Dr., E x Roseanne St.

Please install 1" copper service to supply
ranch. Meter inside cellar wall above floor.
Service from Pamela Dr. Lot 17

Measures of 1" Curb Stop:

E x E line Roseanne St.	605.0 ft.
E x first hydrant	12.8 ft.
E x S line Pamela Dr.	5.5 ft.
W x E line house	2.4 ft.
N x N line house	35.5 ft.
Main is 1 1/4 ft. N x S line.	
Work done August 9, 1974	

47 ft. - 1" Copper tubing by Owner
(14' out: 33' ins.)

Labor.	\$	53.62
1 1" Corporation.	\$	8.50
1 1" Curb Stop.	\$	14.00
1 Caldwell Stop Box	\$	12.75
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	15.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$	3.00
St. cut: 10' x 2' Dirt		N/C
Sidewalk cut: 8' x 2' Dirt		N/C
8" x 1" Saddle	\$	14.76
	\$	150.63