

2121 W. Main R. 74
Portsmouth, R.I.

June 6, 1974

#29189 Almeida & Sons

S.S. Pamela Dr. E x Roseanne St.

Please install 1" copper service to supply
ranch. Meter inside cellar wall above floor.
Service from Pamela Dr. Lot 15

Measures of 1" Curb Stop:

E x E line Roseanne St. 395.0 ft.

N x S line Pamela Dr. 6.0 ft.

W x E line house 2.4 ft.

N x N side house 33.0 ft.

W x fist hyd. 200.0 ft.

Main is 14 ft. N x S line.

Work done August 7, 1974

By Owner

39 ft. - 1" Copper tubing (14' out:25' ins.)	
Labor.	\$ 53.62
1 1" Corporation.	\$ 8.50
1 1" Curb Stop.	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg.. . . .	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.. . .	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. . .	\$ 3.00
Street cut: 9' x 2' Dirt	N/C
Sidewalk cut: 8' x 2' Dirt	N/C
8" x 1" Saddle	\$ 14.76
	\$ 150.63