

2121 W. Main Rd.
Portsmouth, R.I.

74

June 6, 1974

#29190 S.S. Pamela Dr. E x Roseanne St.
Almeida & Sons

Please install 1" copper service to supply
ranch. Meter inside cellar wall above floor.
Service from Pamela Dr. Lot 14

Measures of 1" Curb Stop:

W x first hyd.	302.6 ft.
E x E line Roseanne St.	295.0 ft.
N x S line Pamela Dr.	4.0 ft.
W x E side House	5.7 ft.
N x N side House	38.4 ft.

Main is 14 ft. N x S line.

Work done August 7, 1974

48 ft. - 1" Copper by Owner: (14' out: 34' ins)	
Labor.	\$ 53.62
1 1" Corporation.	\$ 8.50
1 1" Curb Stop.	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 9' x 2' Dirt	N/C
Sidewalk cut: 8' x 2' Dirt	N/C
8" x 1" Saddle	\$ 14.76
	\$ 150.63