

664 Broadway
Fall River, Ma.

85

June 24, 1974
Jodaile Realty

#29193

S.s. Washburn St., E x Belleville Ave.

Please install 1" copper service to supply
lumber yard. Meter inside cellar wall above floor
Service from Washburn St.

Measures of 1" Curb Stop:

| | |
|----------------------------|----------|
| E x E line Belleville Ave. | 11.5 ft. |
| N x S line Washburn St. | 6.5 ft. |
| E x E line Bldg. | 11.5 ft. |
| N x S line Bldg. | 6.5 ft. |

Main is 14 ft. N x S line.
Work done July 31, 1974

21 ft. - 1" Copper tubing by Owner
(14' out: 7' ins.)

| | | |
|--|----|-------|
| Labor. | \$ | 50.21 |
| 1" Corporation | \$ | 8.50 |
| 1" Curb Stop | \$ | 14.00 |
| 1 Caldwell Stop Box, comp. | \$ | 12.75 |
| B-100 Mueller Tapping Machine Use. | \$ | 14.00 |
| 2 1" Meter cplg. @ 2.50 ea. | \$ | 5.00 |
| Loader Use: 2 hrs. @ 7.00 hr. | \$ | 14.00 |
| Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. | \$ | 3.00 |
| St. cut: 6' x 3' Warrenite @ 1.78' | | |
| + 5.00 | \$ | 15.68 |
| Sidewalk cut: 8' x 3' Dirt | \$ | N/C |

Carting

| | |
|----|---------------|
| \$ | 137.14 |
| \$ | 10.00 |
| \$ | <u>147.14</u> |