

Hugh Sonosac
22 Brightman Ct.
New Bedford, Mass.

108

July 8, 1974

#29202

Hugh Sonosac

E.S. #22 Brightman Ct. N x Belleville
Rd.

Please install a 1" copper service to
supply a one family home. Meter inside collar
wall above floor. Service from Brightman Ct.
Replaces Ser. # 9714

Measures of 1" Curb Stop:

N x N line Belleville Road	193.0
W x E " Brightman Court	4.3
S x N line House	9.1
W x W line House	7.8
Main is 26 ft. W x E line	

39' of 1" cop. by owner: 26' out. - 13' ins.	
Labor	\$ 98.69
XX	
1" curb stop, - 2 @ 14.00 ea.	28.00
Caldwell stop box, complete	12.75
Carting	10.00
Loader use: 3 hrs. @ 7.00 hr.	21.00
Compressor use: 1 hr.	6.00
2-1" meter couplings @ 2.50 ea.	5.00
St. cut: 14'x2½' Warrenite @ 1.70' + 5.00	29.92
Sidewalk cut: 7'x4' cement @ 5.75 SY	17.88
1-1½" x 1" copper reducing cplg.	1.20

230.52

work done July 25, 1974