

20 Maplevue Terr.

July 10, 1974

Wilfred H. Demers

#29203 S.S. # 20 Maplevue Terr; W x Tremont St.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Maplevue Terr. Replaces 5/8" service # 13530 to be disc.

Measures of 1" Curb Stop:

W x W line Tremont St.	162.0 ft.
N x S line Maplevue Terr.	5.3 ft.
W x E line House	4.5 ft.
N x N line House	6.0 ft.

Main is 18 ft. N x S line.

Work done July 24, 1974

28 ft. - 1" Copper tubing (18' out: 10' ins.)	
Labor.	\$ 49.34
1 1" Corporation.	\$ 8.50
1 1" Curb Stop.	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 6' x 3' Warrenite @ 1.78' + 5.--	15.68
Sidewalk cut: 4' x 4' Cement @ 5.75SY	10.24
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: ½ hr. @ 6.00 hr.	\$ 3.00
	\$ 156.51