

P.O. Box M-192
New Bedford, Mass.

July 16, 1974

#29208

Arthur DeHollo

82

N.s.Mt. Vernon St., W x Turner St.

Please install 1" copper service to supply
1 family home. Meter inside utility room. Service
from Mt. Vernon St.

Measures of 1" Curb Stop:

W x W line Turner St.	75.0 ft.
S x N line Mt. Vernon St.	7.6 ft.
W x E line House	16.6 ft.
S x S line House	23.0 ft.

Main is 33 ft. S x N line.

Work done August 6, 1974

52' of 1" copper by owner: 33' out, 19' ins.	
Labor:	\$100.42
1" Corporation	\$ 8.50
1" Curb Stop	\$ 14.00
Caldwell Stop Box, complete.	\$ 12.75
Carting.	\$ 10.00
Mueller tapping machine use,	\$ 14.00
2-1" meter couplings @ 2.50 ea.	\$ 5.00
Compressor use: one hour.	\$ 6.00
Loader use:	\$ 21.00
Sidewalk cut: 8' x 2½' Dirt	N/C
Street cut: 24' x 3' Warrenite	
@ 1.78 L. F. + 5.00	\$ 47.72
	<u>\$239.39</u>

JK 11/1