

15 Brightman Ct.
New Bedford, Ma.

108

July 24, 1974

#29211

Regina A. Garbetti

W.S. Brightman Ct., N x Belleville Rd.

Please install 1" copper service to supply
garage. Service from Brightman Ct. Meter in
garage.

Measures of 1" Curb Stop:

N x N line Belleville Rd.	185.0
---------------------------	-------

E x W " Brightman Court	4.1
-------------------------	-----

N x S " Building	3.5
------------------	-----

E x E " Building	4.2
------------------	-----

Main is 10 ft. E x W line

Work done July 25, 1974

16 ft. of 1" copper by City: 10' out. 6' ins.	
Labor	\$49.34
16 ft. of 1" copper tubing @ 2.35'	\$37.60
XXXXXXXXXXXX	XXXXXXXX
1" Curb Stop - 2 @ 14.00 ea.	\$28.00
Caldwell Stop Box, complete	\$12.75
Carting	\$10.00
2-1" meter couplings @ 2.50 ea.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$14.00
Compressor use: 1 hour	\$ 6.00
Sidewalk cut: 7'x4' Cement @ 5.75SY	\$17.88
1½"x1½"x1" copper tee	\$ 2.54
	<u>\$183.11</u>