

2121 W. Main Rd.
Portsmouth, R.I.

July 26, 1974

#29212

Joseph Almeida, Jr.

S.S. Pamela Dr., E x Roseanne St.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from Pamela Dr. Lot 12

Measures of 1" Curb Stop:

E x E line Roseanne St.	172.0 ft.
N x S line Pamela Dr.	6.0 ft.
W x E side house	2.6 ft.
N x N side house	34.6 ft.

Main is 14 ft. N x S line.

Work done August 8, 1974

45 ft. - 1" Copper tubing by Owner
(14' out: 31' ins.)

Labor.	\$	53.62
1 1" Corporation.	\$	8.50
1 1" Curb Stop.	\$	14.00
1 Caldwell Stop Box	\$	12.75
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	15.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$	3.00
St. cut: 10' x 2' Dirt		N/C
Sidewalk cut: 8' x 2' Dirt		N/C
8" x 1" Saddle	\$	11.76
	\$	150.63