

2121 W. Main Rd.
Portsmouth, R.I.

July 26, 1974

#29213

Joseph Almeida, Jr.

SE cor. Pamela Dr., E x Roseanne St.

Please install 1" copper to supply 1 family
home. Meter inside collar wall above floor.
Service from Pamela Dr. Lot 11

Measures of 1" Curb Stop:

E x E line Roseanne St.	90.4 ft.
N x S line Pamela Dr.	6.0 ft.
W x E side house	2.3 ft.
N x N side house	33.6 ft.

Main is 14 ft. N x S line.

Work done August 8, 1974

43 ft. - 1" Copper tubing by Owner
(14' out: 29' ins.)

Labor.	\$ 53.62
1 1" Corporation.	\$ 8.50
1 1" Curb Stop.	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$ 3.00
St. cut: 10' x 2' Dirt	N/C
Sidewalk cut: 8' x 2' Dirt	N/C
8" x 1" Saddle	\$ 14.76
	<u>\$150.63</u>