

2121 W. Main Rd.
Portsmouth, R.I.

July 26, 1974

#29216 Joseph Almeida, Jr.

S.S. Pamela Dr., W x Roseanne St.

Please install 1" copper service to supply
1 family home. Meter inside cellar wall above
floor. Service from Pamela Dr. Lot 8

Measures of 1" Curb Stop:

W x W line Roseanne St.	239.5 ft.
N x S line Pamela Dr.	5.5 ft.
E x W line house	8.9 ft.
N x N line house	33.5 ft.

Main is 1 1/4 ft. N x S line.
Work done August 9, 1974

47 ft. - 1" Copper tubing by Owner
(14' out: 33' ins.)

Labor.	\$	53.62
1 1" Corporation.	\$	8.50
1 1" Curb Stop.	\$	14.00
1 Caldwell Stop Box	\$	12.75
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	15.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$	3.00
St. cut: 10' x 2' Dirt		N/C
Sidewalk cut: 8' x 2' Dirt		N/c
8" x 1" Saddle	\$	14.76
	\$	150.63