

Lloyd M. Marden

82 Chancery St.

August 9, 1974

74

#29223

Lloyd M. Marden

NW cor. Pamela Dr. & Roseanne St.

Please install $1\frac{1}{2}$ " copper service to supply duplex. Meter inside cellar wall above floor. Service from Roseanne St. Lot 5

Measures of $1\frac{1}{2}$ " Curb Stop:

N from N line Pamela Dr.	126.2 ft.
E W x E W line Roseanne St.	7.2 ft.
S x N line Bldg.	4.5 ft.
E W x W E line Bldg.	26.0 ft.

Main is $1\frac{1}{4}$ ft. W x E line.

Work done Sept. 4, 1974

42 ft. - 1½" Copper tubing (14' out: 28' ins.)
By Owner

Labor.	\$	51.02
1 1½" Corporation	\$	25.25
1 1½" Curb Stop	\$	46.00
R-145 Caldwell Gate Box.	\$	23.50
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	20.00
8" x 1½" Saddle.	\$	14.76
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: ½ hr. @ 6.00 hr.	\$	3.00
St. cut: 8' x 3' Dirt		N/C
Sidewalk cut: 8' x 3' Dirt		N/C

\$ 207.53