

1113 Braley Rd.
New Bedford, Mass

1350

#29225 July 29, 1974
James Lindley

N.S. Braley Rd., W x Morton Ave.

Please install 1" copper service to supply
cottage. Meter inside cellar wall above floor.
Service from Braley Rd. (previously serviced by
well)

Measures of 1" Curb Stop:

E x E line Briarwood Dr.	504.0 ft.
S x N line Braley Rd.	4.0 ft.
E x W line House	9.0 ft.
S x S side House	44.0 ft.

Main is 38 ft. S x N line.
Work done August 26, 1974

8 ft. - 1" Copper tubing by Owner
(38' out: 40' ins.)

Labor.	\$	98.69
1" Corporation.	\$	8.50
1" Curb Stop.	\$	14.00
1 Caldwell Stop Box, complete	\$	12.75
Parting.	\$	10.00
3-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
St. cut: 8' x 2' Warrenite @ 1.78'		
@ 5.00	\$	19.24
Sidewalk cut: 7' x 2' Dirt	\$	N/C
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr.	\$	6.00
	\$	209.18