

63 Jonathan St.

132 D

29231 August 30, 1974

Richard F. Bailey, Jr.

N.S. Westgate St., E x Morton Ave.

Please install 1" copper service to supply
Cape Cod Cottage. Main to be extended.
Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Morton Ave. 18.0 ft.

S x N line Westgate St. 5.0 ft.

Main is 51 ft. S x N line.

Work done October 30, 1974

Partly laid with drain

Line Service

51 ft. - 1" Copper tubing by City @ 2.35'

(51 ft. out: \$ 119.85

Labor. \$ 106.66

1" Corporation \$ 8.50

1" Curb Stop \$ 14.00

1 Caldwell Stop Box, compl. . . . \$ 12.75

Carting. \$ 10.00

B-100 Mueller Tapp. Mach. Use. . . \$ 14.00

2 1" Meter cplg. @ 2.50 ea. . . . \$ 5.00

Loader Use: 1 hr. @ 7.00 hr. . . . \$ 7.00

Compressor Use: 1 hr. @ 6.00 hr. . \$ 6.00

St. cut: 8' x 3' Warrenite @ 1.78'

+ 5.00 . \$ 19.24

\$ 323.00