

✓
Morris Katz 66
1311 Purchase St.
New Bedford, Mass.

#29235 Sept. 12, 1974

#1311 S.W. cor. Purchase & Campbell St.

Please install $3/4$ " Copper service to
supply stores. Meter in utility room. Service
from ~~Campbell St.~~ Lay with drain if possible.

PURCHASE ST.

Measures of $3/4$ " Curb Stop:

S x S line Campbell St.	24.0 ft.
E x W line Purchase St.	6.0 ft.
N x S line Bldg.	11.0 ft.
E x E line House	15.0 ft.

Main is 18 ft. E x W line.
Work done Sept. 25, 1974

29 ft. - 3/4" Copper tubing by Owner & CONTRACTOR
(18' out: 11' ins.)

Labor. \$ 53.04

3/4" Corporation by Federico

3/4" Curb Stop by Federico

Stop Box by Federico

Carting. \$ 10.00

B-100 Mueller Tapping Mach. by Federico

2 - 3/4" Meter cplg. @ 2.00 ea.. . . \$ 4.00

Loader Use by Federico

Compressor Use: 1/2 hr.. . . . \$ 3.00

St. cut: by Federico

Sidewalk cut: 4' x 3' Dirt \$ N/C

\$ 70.04

This service installed by Federico
from the main to the curb stop. ^(12') City installed
from the curb stop to the meter. ^(17')