

155 Front Street
New Bedford, Mass.

PLOT 37

Sept. 19, 1974

#29238 N. B. Atlantic Assn. Inc.

E.S. Hassey St., S x Conway St.

Please install 6" C.I.C.L. service to
supply Shellfish Plant of N.B. Atlantic Assn.
Service from Hassey St.

F I R E S U P P L Y

Measures of 6" Darling Gate Valve:

S x S line Conway St.	74.0 ft.
W x E line Hassey St.	.6 ft.
S x N line Bldg.	29.0 ft.

Work done November 6, 1974

18 ft. - 6" CICL Ductile Pipe @ 4.74'	\$ 85.32
11 ft. - 8" CICL Ductile Pipe @ 6.66'	\$ 6.66
Labor.	\$ 74.40
1 6" Darling Gate Valve A.B	\$ 114.00
1 6" Gate Box, complete, reg. pattern	\$ 219.84
13# Mineralead @ .24#	\$ 3.12
1# - 1/2" Asb. Yarn. @ 2.40#	\$ 2.40
8 x 6" Reducer, B & S.	\$ 40.48
Carting.	\$ 10.00
Sidewalk cut: 5' x 4' Cement @ 5.75SY	\$ 12.77
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
8 x 8 x 1/2" Tee, Mechanical	\$ 129.68
Supervision.	\$ 14.80
	\$ 733.55