

Tel. 4-9694

N.E. 5th Svgs. Bank
Purchase St.

39

129251

Oct. 22, 1974

N.E. cor. Allen St. & Rockdale Ave.

Please install 1½" copper service to supply
Bank. Meter inside cellar wall above floor.
Service from Rockdale Ave.

Measures of 1½" Curb Stop:

N x N line Allen St.	12.4 ft.
W x E line Rockdale Ave.	11.1 ft.
S x S line Bldg.	63.3 ft.
W x W line Bldg.	17.1 ft.

Main 18 ft. W x E line.

Work done Nov. 5, 1974

100 ft. - 1½" Copper tubing by Owner
(18' out: 82' ins.)

Labor.	\$	49.34
1½" Corporation.	\$	25.25
1½" Curb Stop.	\$	46.00
R-145 Caldwell Gate Box, complete. .	\$	23.50
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	20.00
6 x 1½" Saddle /	\$	10.86
Sidewalk cut: 8' x 4' Cement @ 5.75SY		20.47
Loader Use: 2 hrs. @ 7.00 hr.. . . .	\$	14.00
Compressor Use: 1 hr.. . . .	\$	6.00
		<hr/>
	\$	225.42

NOTE: No street cut - main in sidewalk

ROCKDALE AVE

6" MAIN

6" STOP BOX

34'



EX BOW

63'

BRK

29x51'-
1 1/2"



ARKED ST.

