

9-6241

Nov. 1, 1974

251 Union St.
New Bedford, Ma.

29255

Wamsutta Apt. Co.
#191 State Street

78

Please install 1" copper to supply 6-family home. Meter inside cellar wall above floor. Service from Austin St. Replacing #3803 to be discontinued.

✓ 3802

Measures of 1" Curb Stop:

W x W line State St.	30.2 ft.
n x S line Austin St.	8.1 ft.
E x W line Bldg.	5.0 ft.
N x N line Bldg.	8.1 ft.

Main is 18 ft. N x S line.
Work done Nov. 7, 1974

21 ft. - 1" Copper tubing by Owner
(18' out: 13' ins.)

Labor.	\$	49.34
1 1" Corporation.	\$	8.50
1 1" Curb Stop.	\$	14.00
1 Caldwell Stop Box, complete . . .	\$	12.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use. . .	\$	14.00
2 1" Meter cplg. @ 2.50 ea. . . .	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . .	\$	14.00
Compressor Use: 1 hr.. . . .	\$	6.00
St. cut: 8' x 3' Warrenite @ 1.78'		
+ 5.00	\$	19.24
Sidewalk cut: 8' x 4' Cement @ 5.75	SY	<u>20.47</u>
	\$	173.30