

7-3998

29272

Jan. 24, 1975

128 Nauset St.

New Bedford, Mass.

83

Arnold Briden

E.S. Highland St. N x Mt. Vernon St.

Please install $1\frac{1}{2}$ " copper to supply 4-family house. Meter inside collar wall above floor. Service from Highland St. $1\frac{1}{2}$ " main to be extended 110' northerly from Mt. Vernon St. in east sidewalk.

Measures of $1\frac{1}{2}$ " Curb Stop

N x N line Mt. Vernon St. 80.3 ft.

W x E line Highland St. 6.3 ft.

S x S line Bldg. 13.4 ft.

W x W line Bldg. 24.0 ft.

Main is 32 ft. W x E line.

Work done March 6, 1975

71 ft. - 1½" Copper by Owner (32' out: 39' ins.)	
Labor.	\$ 103.10
1½" Curb Stop.	\$ 46.00
R-145 Pioneer Gate Box	\$ 31.20
Carting.	\$ 10.00
Loader Use 1 hr.	\$ 7.00
Compressor Use 1 hr.	\$ 6.00
St. cut: 12' x 3' Warr. @ 1.78' + 5. --	\$ 26.36
Sidewalk cut: 5' x 4' Cement @ 5.75SY	12.77
XX	
	\$ 242.43

1½" sweat copper coupling west of
curb stop