

✓ Tel. 890-4747

#29279

March 27, 1975

Guy Reny 135B
69 Hickory Drive
Waltham, Mass.

G & R Company

SS Samuel Barnet Blvd.; W x RR Tracks

Please install 2" copper to supply mfg.

plant. Meter inside bldg. in lunch room.

Service from Barnet Blvd.

Measure of 2" Curb Stop:

W x W line Railroad tracks	151.1 ft.
----------------------------	-----------

N x S line Sm'l Barnet Blvd.	23.4 ft.
------------------------------	----------

W x E line Bldg.	38.8 ft.
------------------	----------

Work done July 22, 1975

32' OUT 5' IN

37 ft. - 2" Copper tubing by Owner	
Labor.	\$ 111.46
2" Corporation	\$ 39.30
2" Curb Stop	\$ 70.00
#10 Caldwell Gate Box.	\$ 34.80
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 25.00
16" x 2" Ford Saddle	\$ 38.26
2" Dresser cplg. cop to cop style 88	10.20
St. cut: 4' x 4' Warr. @ 1.78' + 5.00	12.12
Compressor 1 hr. @ 6.00 hr.	\$ 6.00
Loader Use: 3 hrs. @ 7.00.	\$ 21.00
Supervision.	22.28
	\$ 400.42