

#29284

Apr. 25, 1975

Wamsutta Apt. Co.
251 Union St.

78

185-187 State Street

Please install 1" copper to supply 4-Apt.
house. Meter inside cellar wall above floor.
Service from State St. Replaces #3800 to be dis-
continued. also replaces #3801.

Measures of 1" Curb Stop:

S x S line Austin St.	114.0 ft.
E x W line State St.	6.0 ft.
N x S line House	17.0 ft.
E x E line House	12.0 ft.

Main is 1 1/4 ft. E x W line.

Work done May 6, 1975

24 ft. - 1" Copper tubing by Owner:
(14 ft. out: 10 ft. ins.)

Labor.	\$	53.47
1" Corporation	\$	8.50
1" Curb stop	\$	14.00
Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr.	\$	6.00
St. cut: 6' x 2 ¹ / ₂ ' Warre. @ 1.78' + 5.--	\$	15.68
Side. cut: 2 - 4' x 4' Cement @ 5.75SY	\$	20.47
	\$	<u>177.87</u>