

Tel. 3-7333
#29292

May 9, 1975

^{125 B}
25 Frederick St.
New Bedford, Ma.

John S. Arruda

S.E. Cor. Pelletier & Lang Sts.

Please install 1" copper to supply one
family home. Meter inside cellar wall above
floor. Service from Lang St.

Measures of 1" Curb Stop:

E x E line Pelletier St.	37.3 ft.
N x S line Lang St.	6.5 ft.
W x E line House	1.7 ft.
N x N line House	26.5 ft.

Main is 18 ft. N x S line.
Work done May 21, 1975

33 ft. - 1" Copper tubing by Owner:
(18' out: 15' ins.)

Labor.	\$	55.68
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use.	\$	14.00
2 1" Meter cplg.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 6' x 3' Warr. @ 1.78' + 5.00		15.68
Side. cut: 10' x 3' Dirt.		N/C
	\$	159.61

#29291

P-78
251 Union St.

Apr. 22, 1975

New Bedford, Mass.

Rene A. Carroll

N.s. #2-4 Hazard Court

Please install 1" copper to supply 4-Apt.
house. Meter inside cellar wall above floor.

Service from Hazard Ct. Replaces #3835

Measures of 1" Curb Stop:

E x E	line Hazard Court	21.8
N x S	" Austin Street	7.0
E x W	" House	18.7
N x N	" House (property line)	7.0

Main is 18 ft. N x S line 18.0

Work done February 21, 1975

20' of 1" copper by owner:	18' out. 2' ins.	
Labor		\$ 53.76
1" Corporation		\$ 8.50
1" Curb Stop		\$ 14.00
1" Caldwell Stop Box, complete		\$ 16.75
Carting		\$ 10.00
D-100 Mueller Tapping Machine use		\$ 14.00
2-1" meter couplings @ 2.50 ea.		\$ 5.00
St. cut: 8'x3' Warrenite +	5.00	\$ 19.24
Sidewalk cut: 10'x5' Cement @	5.75	
S. Y.		\$ 31.97
Loader use: 2 hours @	7.00 hr.	\$ 14.00
Compressor use: one hour		\$ 6.00
		\$193.22

*

1 5.0 8

1 5.0 8

1 6.2 4

1 3.2 4

5 9.6 4 *

5 9.6 4

5 9.6 4

5 9.6 4 0

7 1 | 5.6 8 *

8 5 5 1
8 5 5 1
4 5 5 1
4 5 5 1
* 4 5 5 1