

✓ Tel. 6-8076 July 17, 1975 105 Purchase St. ³⁰
#29303 N.B. Gospel Hall Assembly, Inc.
105 Purchase St. S x Thompson St.

Please install 3/4" copper to supply Church
Meter inside cellar wall above floor. Service
from Purchase St. Replaced #7223 (discontinued)

Measures of 3/4" Curb Stop:

S x S line Thompson St.	89.0 ft.
E x W line Purchase St.	6.9 ft.
S x N line Bldg.	4.1 ft.
E x E line Bldg.	14.2 ft.

Main is 14 ft. E x W line.
Work done Nov. 3, 1975

31 ft. - 3/4" Copper tubing by City (14' out: 17' ins.) @ 1.80'.	\$	55.80
Labor.	\$	56.54
1 3/4" Corporation.	\$	5.75
1 3/4" Curb Stop.	\$	11.25
1 Caldwell Stop Box	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use. .	\$	12.00
2 - 3/4" Meter cplg. @ 2.00 ea. . .	\$	4.00
Loader Use: 2 hrs. @ 7.00 hr. . . .	\$	14.00
Compressor 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 8' x 3' Warr. @ 1.78' +5.--	\$	19.24
Side. cut: 8' x 4' Cement @ 5.75SY .	\$	20.47
	\$	<u>231.80</u>