

✓ Tel. 4-0826
#29305

July 22, 1975

Jerry Hale ⁸⁹
8 Vincent St.
No. Dart., Ma.

Ramond Morales

W.s. Highland St., N x Sutton St.

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Highland St. Lot 3.

Measures of 1" Curb Stop:

N x N line Buchanan St.	181.3 ft.
E x W line Highland St.	5.2 ft.
S x N line Bldg.	4.8 ft.
E x E line Bldg.	34.9 ft.

Main is 16 ft. E x W line.

Work done August 5, 1975

46 ft. - 1" Copper tubing by Owner
(16' out: 30' ins.)

Labor.	\$	55.44
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Buffalo Stop Box, complete	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	14.00
2 1" Meter cplg.. . . .	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	\$	14.00
Compressor Use: 1 hr.. . . .	\$	6.00
St. cut: 8' x 3' Warr. @ 1.78' + 5.00		19.24
Side. cut: 8' x 3' Dirt.	\$	n/c

\$ 162.93