

Tel. 4-0826
#29306

July 22, 1975

Jerry Hale ⁸⁹
8 Vincent St.
No. Dart. Ma.

Ramond Morales

W.s. Highland St., N x Sutton St.

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Highland St. Lot 6

Measures of 1" Curb Stop:

S x N line Buchanan St.	10.7 ft.
E x W line Highland St.	5.9 ft.
N x S line Bldg.	3.2 ft.
E x E line Bldg.	26.4 ft.

Main is 18 ft. E x W line.

Work done August 5, 1975

39 ft. - 1" Copper tubing by Owner
(18' out: 21' ins.)

Labor.	\$	55.44
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Buffalo Stop Box	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine use.	\$	14.00
2 1" Meter cplg.	\$	5.00
St. cut: 8' x 3' Warr. @ 1.78'+5.--		19.24
Side. cut: 8' x 3' Dirt.	\$	N/C
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor 1 hr.	\$	6.00
	\$	<u>162.93</u>