

✓ Tol. 6-2620

#29307

7/25/75

135 D  
78 Tallman Street  
New Bedford, Ma.

Richard Oliveira

S.s. 1142 Braley Rd., E x Briarwood Dr.

Please install 1" copper to supply ranch  
Meter inside cellar wall above floor. Service  
from Braley Rd.

Measures of 1" Curb Stop:

E x E line Briarwood <i>DR.</i>	217.4 ft.
N x S line Braley Rd.	2.3 ft.
E x W line House	2.2 ft.
N x N line House	64.0 ft.

Main is 21 ft. N x S line.  
Work done August 15, 1975

House is 63 ft. from the prop. line.

24 ft. - 1" Copper tubing by Owner  
(21' out: 3' ins.)

Labor. . . . .	\$	55.44
1" Corporation . . . . .	\$	8.50
1" Curb Stop . . . . .	\$	14.00
1 Buffalo Stop Box. . . . .	\$	16.75
Carting. . . . .	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea. . . . .	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr. . . . .	\$	14.00
Compressor Use: 1 hr. . . . .	\$	6.00
St. cut: 10' x 3' Warrenite		
@ 1.78' +5.00. . . . .	\$	22.80
Side. cut: 8' x 3' Dirt. . . . .	\$	
		<u>n/c</u>

\$ 166.49