

Tel. 3-1034

#29318

Sept. 2, 1975

73 Capitol St.
New Bedford, Ma.

Philip D. Winn

373 Teresa St. W.s.; N x Aquidneck St.

Please install 1" copper to supply capo.
Meter inside cellar wall above floor. Service
from Teresa St. Lay with drain.

Measures of 1" Curb Stop:

N x N line Aquidneck St.	426.2 ft.
E x W line Teresa St.	7.7 ft.
S x S line Bldg.	7.4 ft.
E x E line Bldg.	25.3 ft.

Main is 18 ft. E x W line.

Work done September 15, 1975

36 ft. - 1" Copper tubing by City	@ 2.35'	
(18' out: 18' ins.)		\$ 84.60
Labor.		\$ 56.26
1" Corporation		\$ 8.50
1" Curb Stop		\$ 14.00
Caldwell Stop Box, comp.		\$ 16.75
Carting.		\$ 10.00
B-100 Mueller Tapping Mach. Use.		\$ 14.00
2 1" Meter cplg. @ 2.50 ea.		\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .		\$ 14.00
Compressor Use: 1 hr.. . . .		\$ 6.00
St. cut: 8' x 3' Warrenite @ 1.78'		
	+5.00.	\$ 19.24
Sidewalk cut: 8' x 3' Dirt		\$ N/C
		\$ 248.35