

Vol. 6-9815

163 Maxfield St. ⁵

27323 ¹⁸⁰ - Sept. 15, 1975 - Now Bedford, Ma.

Blaine Cook

S.S. Seymour St.; W x Point St.

Please install 1" copper to supply Garrison home. Meter inside cellar wall above floor.

Service from Seymour Street. Lay with drain.

Measures of 1" Curb Stop:

W x W line Point St.	186.4 ft.
N x S line Seymour St.	5.3 ft.
W x E line House	33.9 ft.
N x N line House	32.7 ft.

Main is 14 ft. N x S line.

Work done Oct. 16, 1975

14 ft. - 1" Copper tubing by Owner
(14' out: line service)

Labor.	\$	36.05
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Carting.	\$	10.00
B-100 Mueller Tapping machine use.	\$	14.00
2 1" Meter cplg.. . . .	\$	5.00
Loader Use: 1 hr. @ 7.00 hr. . . .	\$	7.00
Caldwell Stop Box.	\$	16.75
	\$	<u>111.30</u>

L A I D W I T H D R A I N