

#29338

October 14, 1975
Ernest Trapanier
E. S. Acush. Ave.
N. x Braley Rd.

Ernest Tripanier
35 Oxford St.
Fhavn, Mass.

132 F

Please install 1" copper service to supply
cape. Meter inside cellar wall above floor.
Service from Acushnet Ave.

Measures of 1" Curb Stop:

S x S line Manilla St.	214.6 ft.
W x E line Acushnet Ave.	3.2 ft.
N x S line Bldg.	15.5 ft.
W x W line Bldg.	40.4 ft.

Main is 45 ft. W x E line.
Work done October 27, 1975

48 ft. - 1" Copper tubing by Owner
 (45' out: 3' ins.)

Labor.	\$	57.94
1" Corporation	\$	8.50
1" Curb stop	\$	14.00
Caldwell Stop Box.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
St. cut: 10' x 4' Warre. @ 1.78'+5. --		22.80
Compressor use: 1 hr.	\$	6.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
	\$	168.99

PARTLY LAID WITH THE DRAIN (Fantoni Const.)