

#29339

October 15, 1975

12

New Bedford School Dept.

N. S. Norman St., E. x Brock Ave.

Please install 1" copper service to supply
portable classroom. Meter inside building.
Service from Norman St. (Murray Goldberg)

Measures of 1" Curb Stop:

E x E line Brock Ave.	175.5 ft.
S x N line Norman St.	7.9 ft.
E x W line Bldg.	10.4 ft.
S x S line Bldg.	24.0 ft.

Main is 33 ft. S x N line.

Work done Oct. 22, 1975

Partly laid with drain

40 ft. - 1" Copper tubing by Owner
(33' out: 7' ins.)

Labor.	\$	57.94
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Caldwell Stop Box, compl.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 1 hr. @ 7.00 hr.	\$	7.00
Compressor 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 8' x 3' Warrenite @ 1.78' + 5. --		<u>19.24</u>
	\$	158.43