

#29343

1/30/76

13
777 Dedham St.
Canton, Ma. 02021

Cumberland Farms

S.W. Cor. Brock Ave & Emma Sts.

Please install $3/4$ " copper to supply store.
Meter in front of bldg. above floor. Service
from Emma Street.

Measures of $3/4$ " Curb Stop:	
W from W line Brock Ave.	27.7 ft.
N from S line Emma St.	6.8 ft.
E from E line Bldg.	0.9 ft.
N from N line Bldg.	52.7 ft.


Main is 18 ft. N x S line.

Work done Jan. 29, 1976

82 ft. - 3/4" Copper tubing used(180	Out: 64'ins
71 ft. by Owner	
11 ft. by City @ 1.30'	\$ 14.30
Labor.	\$ 57.60
1 3/4" Corporation.	\$ 5.75
1 - 3/4" Curb Stop.	\$ 11.25
1 Caldwell Stop Box.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapp. mach.	\$ 12.00
2 3/4"meter cplg. @ 2.00 ea.	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
St. cut: 7' x 3' Warrenite @ 1.78' + 5.	-- 17.46
Side. cut: 8' x 4' Cement @ 5.75SY	\$ 20.41

\$ 189.52

29343. 3/4"



PROP.
LINE

64 ft.

CURB STOP

RAIN PIPE

