

✓ #29346

Snipatuit Road
Rochester, Mass.

Nov. 17, 1975

137A

Dennis Sansoucy

S.S. May St., W x Acushnet Ave.

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from May St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	213.0 ft.
N x S line May St.	6.0 ft.
E x W line Bldg.	3.0 ft.
N x N line Bldg.	27.0 ft.

Main is 12 $\frac{1}{2}$ ft. N x S line.

Work done May 7, 1976 LAID WITH DRAIN

36 $\frac{1}{2}$ ft. - 1" Copper tubing by Owner
(12 $\frac{1}{2}$ ' out; 24' ins.)

Labor.	\$	58.70
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Caldwell Stop Box, complete.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 1 hr. @ 7.00 hr.	\$	7.00
	\$	133.95