Tel. 2-9849
#29360 12/2/75 New Bedford, Mass
Joseph Hartins
18-20 Hazard Court

Please install 1" copper to supply apartment house. Neter inside cellar wall. Service from Hazard Ct. Replaces 3845 to be discontinued. Measures of new 1"Curb Stop

E x W line Hazard Court 19.0 ft. S x N line Hazard Street 7.3 ft. Wx E line House 9.3 ft.

Work done March 4, 1976

h6 ft. - 1" Copper tubing (37' out:9' ins.)
1" Corporation
1" Curb Stop
1 Stop Box

Franklin dug, backfilled & willmaintain the trench cuts.

Franklin supplied & istalled all stock.

2 - 1" Meter oplg. by City @2.50 ea. .\$ 5.00