

✓ 5-3519

29364

12/15/75

929 Maplewood St.

Now Bedford, Ma.

Armand Sansoucy

S.E. Marion St.; E x Adelaide St.

130

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Marion Street. Lay with Drain.

Measures of 1" Curb Stop:

E x E line Adelaide St.	129.0 ft.
N x S line Marion St.	9.2 ft.
W x E line House	4.0 ft.
N x N line House	22.22 ft.

Main is 17 ft. N x S line.

Work done Jan. 22, 1976

LINE SERVICE

17 ft. - 1" Copper tubing by Owner
(17' out:

Labor.	\$	58.70
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Galdwell Stop box.	\$	16.75
Carting.	\$	10.00
Mueller tapping machine use.	\$	14.00
2 1" Meter cplg.	\$	5.00
Loader use: 1 hr. @ 7.00 hr.	\$	7.00
	\$	133.95

L A I D W I T H D R A I N