

✓ Tel. 6-5671

Grinnell Sprinkler ⁵⁷
System

#29365

12/17/75

Hemingway Transport

N.S. Kempton St.; E x Cook St.

Please install 6" C.L.C.I. FIRE SUPPLY
to supply Don's Electric. Service from Mill St.

Measures of 6" Tapping Gate Valve:

E x E line Cook St.	37.9 ft.
N x S line Mill St.	13.0 ft.
E x W line Bldg.	38.0 ft.
N x S line Bldg.	13.0 ft.

Main is 14 ft. N x S line.

Work done Dec. 18, 1975

18 ft. - 6" Ductile Pipe @ 4.74'	\$ 85.32
Labor.	\$ 151.30
8" x 8" x 6" Tapping Sleeve	\$ 157.20
6" Darling Tapping Gate Valve. . . .	\$ 150.00
#10 Caldwell Gate Box.	\$ 34.80
Carting.	\$ 10.00
A.P. Smith Tapp. Mach. Use.	\$ 30.00
14# mineralead @ .24#	\$ 3.36
1# Asb. Yarn. Rope @ 2.40#	\$ 2.40
St. cut: 6' x 4' @ 1.78' + 5.00. . . .	\$ 15.68
Side. cut: 2-4' x 4' Cement @ 5.75SY .	\$ 20.47
Loader Use: 4 hrs. @ 7.00 hr.	\$ 28.00
Compressor: 3 hrs. @ 6.00 hr.	\$ 18.00
Supervision.	\$ 37.84

\$ 744.37