

29373

2/27/76

Route #1
Norwood, Mass.

105

ZOPPO

020262

N.E. Cor. Belleville Ave. & Hathaway St.

Please install $3/4$ " copper to supply construction trailer. Service from Hathaway St.

Measures of $3/4$ " curb stop:

E x E line Belleville Ave. 136.2 ft.

S x N line Hathaway St. 8.0 ft.

E x Telephone Pole #6243 17.9 ft.

W x Hydrant 82.9 ft.

Main is 32 ft. S x N line.

Work done March 2, 1976

151 ft. - 3/4" Copper tubing by Owner
(32' out: 119' ins.)

Labor.	\$	57.60
1 - 3/4" Corporation	\$	5.75
1 - 3/4" Curb Stop	\$	11.25
Caldwell Stop Box.	\$	16.75
Carting.	\$	10.00
B-100 Mueller tapping machine use.	\$	12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$	4.00
2 - 3/4" Compression cplg. by Owner		
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr.	\$	6.00
St. cut: 10' x 3' Warrenite @ 1.78' + 5. --		22.80
Side. cut: 10' x 3' Dirt	\$	N/C

\$ 167.15