

✓ Tel. 636-4065

#29379

3/12/76

20 Brookside Ave. ^{132 F}
Westport, Ma. 02790

Raymond Dias, Inc.

S.s. May St. opp. Plante St.

Please install 1" copper to supply raised
ranch. Meter inside box on taker's land.
Service from May St.

Measures of 1" Curb Stop:

E x W line Plante St. 17.6 ft.

N x S line May St. 3.6 ft.

E x E line House 51.2 ft.

N x N line House 26.9 ft.

Main is 14 ft. N x S line.
Work done March 18, 1976

18 ft. - 1" Copper by Owner(14'out: 4' ins.)	
Labor.	\$ 58.70
1" Corporation	\$ 8.50
1" Curb Stop	\$ 14.00
Caldwell Stop Box.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 6' x 3' @ 1.78' + 5.00	\$ 15.68
Side. cut: 10' x 3' Dirt	\$ N/C
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
	\$ 162.63