

Pol. 3-8986

#29380

3/18/76

294 Collette St. ⁸⁴
New Bedford, Mass.

Edward Lima

E.s. State St.; N x Penniman St.

Please install 3/4" copper to supply warehouse
Meter inside bldg. Service from State St. Work
being done by Franklin.

Measures of 1" Curb Stop:

N x N line Penniman St.	84.0 ft.
W x E line State St.	6.4 ft.
S x N line Bldg.	1.8 ft.
W x W line Bldg.	8.0 ft.

Main is 26 ft. W x E line.

Work done April 5, 1976 by Franklin

Franklin supplied & installed all stock.

29 ft. - 1" Copper tubing (3 ft. inside)
(26' outside)

1 - 1" Corporation

1 - 1" Curb Stop

1 Stop Box

St. cut: 12' x 3' Warrenite

Side. cut: 2 - 5' x 4' Cement Sqs.

Franklin dug, backfilled & will maintain
trench.

2 - 1" Meter cplg. @ 2.50 ea.
by City

5.00