

Tel. 2-3187

✓ #29382

3/23/76

35 Maple Street

New Bedford, Ma.

45

Manuel Fontes, Jr.

#35 Maple Street

Please install 1" copper to supply one family home. Meter inside cellar wall above floor. Serv. from Maple St. Replaces 6615 dis.

Measures of 1" Curb Stop:

E x E line Ash St.	164.0 ft.
S x N line Maple St.	5.1 ft.
E x W line House	20.1 ft.
S x S line House	40.0 ft.

Main is 32 ft. S x N line.

Work done March 26, 1976

67 ft. - 1" Copper by City @ 2.29' \$ 153.43
(32' out: 35' ins.)

Labor. \$ 117.41

1" Ford Corporation. \$ 8.50

1" Curb Stop Ford. \$ 14.00

Caldwell Stop Box. \$ 16.75

Carting. \$ 10.00

B-100 Mueller Tapping machine use. \$ 14.00

2 1" meter cplg.. . . . \$ 5.00

Loader Use: 3 hrs. @ 7.00 hr.. \$ 21.00

Compressor Use: 2 hrs. @ 6.00 hr.. \$ 12.00

St. cut: 10' x 3' Warr. @ 1.78' + 5.--22.80

Side. cut: 8' x 3' Slate. \$ N/C

\$ 394.89