

Tel. 3-6242

✓ #29390

6/4/76

536 Granito St.

Braintree 02104

Peabody Construction Co.

59

S.s. x North St.; E x Purchase St.

Please install 4" C.L.C.I. to supply apartment complex. Meter in utility room. Service from North St.

Measures of 4" Smith Gate Valve:

E x W line Purchase St. 0.5 ft.

N x S line North St. 12.8 ft.

E x W line Bldg. 1.9 ft.

N x N line Bldg. 18.3 ft.

Main is 18 ft. N x S line.

Work done May 1, 1975

FIRE SUPPLY

Owner supplied & installed all stock

- 27 ft. - 4" Ductile Iron Pipe
- 1.4 ft. - 8" Ductile Iron Pipe
- 1 - 12" x 12" x 8" Class 250 Tee, Mech. Jt.
- 1 - 8" x 4" Class 250 Reducer, Mech. Jt.
- 2 - 4" Smith Gate Valve, Mech. Jt.
- 2 Buffalo Gate Boxes
- 3 - 4" 1/4 Bends, Class 250, Mech. Jt.

Owner dug, backfilled & will maintain trench

SEE SKETCH

#29390

SS North St. E x Purchase St.

Measures of 4" Post Indicator Valve inside
property line:

W x W line Purchase St.	5.4 ft.
W x W line Bldg.	2.6 ft.
S x S line North St.	6.0 ft.
S x N line Bldg.	0.6 ft.

Measure of 12 x 12 x 8" Tee for 4" Domestic
Service for High Rise:

E x W line Purchase	0.5 ft.
N x S line North St.	18.0 ft.

