

✓ Tel. 6-2719

#29397

4/8/76

1968 Purchase St.
New Bedford, Ma.

Joseph Oliveira

E.s. Purchase St.; N x Weld St. 84

Please install 1" copper to supply restaurant. Meter in pit attached to bldg. Service from Purchase St. Replaces #16506 discontinued.

Measures of 1" Curb Stop:

N x N line Weld St.	90.3 ft.
W x E line Purchase St.	7.0 ft.
S x N line Bldg.	4.6 ft.
W x W line Bldg.	31.0 ft.

Main is $3\frac{1}{4}$ ft. W x E line.

Work done May 25, 1976

LINE SERVICE

Partly laid with drain

34 ft. - 1" Copper tubing by Owner
(34' out: --

Labor.	\$	60.10
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Stop Box	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr.	\$	6.00
St. cut: 7' x 3' Warr. @ 1.78' +5.00\$	\$	17.46
Side. cut: 8' x 3' Dirt.	\$	N/C
	\$	165.81