

✓
29406

5/6/76

341 Bream St.
New Bedford, Ma.

Adrien R. Angers

137 A

S.s. Ivers St.; W x Acushnet Ave.

Please install 1" copper to supply one family home. Meter inside cellar wall above floor. Service from Ivers St. Lay with Drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	181.0 ft.
N x S line Ivers St.	6.7 ft.
W x W line House	2.0 ft.
N x N line House	28.0 ft.

Main is 18 ft. N x S line.

Work done May 25, 1976

LAI D WITH DRAIN

42 ft. - 1" Copper tubing by Owner
(18' out: 24' ins.)

Labor.	\$ 58.70
1" Corporation	\$ 8.50
1" Curb stop	\$ 14.00
Caldwell Stop Box.	\$ 16.75
B-100 Mueller Tapping Machine Use	\$ 14.00
2 1" meter cplg. @ 2.50 ea.. .	\$ 5.00
Loader Use: 1 hr.	\$ 7.00
Compressor Use : 1 hr.	\$ 6.00
Carting.	<u>\$ 10.00</u>
	\$139.95

Owner supplied & installed copper from
the property line in..