

Tel. 7-4511

7/16/76

N. B. School Dept.

29428

98

City of New Bedford

N.S. Phillips Av.; E x Ashley Blvd.

Please install 2" copper to supply school.
Meter inside cellar. Service from Phillips Av.
Replaces #8406 to be discontinued. Call before
you go.

Measures of 2" Curb Stop:

E x E line Ashley Blvd.	55.3 ft.
S x N line Phillips Ave.	7.0 ft.
E x W line School	20.0 ft.
S x S line School	43.0 ft.

Main is 32 ft. S x N line.

Work done Aug. 5 & 6, 1976

ALL STOCK SUPPLIED BY SCHOOL DEPT.

ORDERED M. GOLDBERG 8-6-76

◇ 71 ft. - 2" Copper tubing (32' out: 39' ins.)

* 1 - 2" Corporation

* 1 - 2" Curb Stop

* 1 - R-145 Caldwell Gate Box

3 - 2" cop to cop cplg.

D-4 Drilling Machine Use

* 6 x 2" Smith Blair Saddle

St. cut: 10' x 3' Warrenite

Side. cut: 2 - 5' x 4' Cement

Measures of couplings:

4 ft. North of main

13 ft. N x N line Phillips Ave.

28 ft. N x N line Phillips Ave.

NO CHARGE

* ORDERED AUGUST 6, 1976 - CALDWELL CO. 8-6-76