

#29431

Robert R. Gurney

S.S. Oriole St.; E x Robin St.

44 Oriole St.
New Bedford, Mass

1387

Please install 1" copper to supply cape.
Meter in pit. Service from Oriole St.

Measures of 1" Curb Stop:

E x E line Robin St.	15.2 ft.
N x S line Oriole St.	1.1 ft.
W x E line Lane	6.7 ft.
N x N line Meter Box	20.6 ft.

Main is 10 ft. N x S line Oriole St.

Work done Sept. 23, 1976

34 ft. - 1" Copper tubing by Owner
(10' out: 24' ins.)

Labor.	\$	62.98
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
1 Caldwell Stop Box	\$	16.75
D-4 Drilling Machine Use	\$	15.00
2 - 1" Meter cplg.	\$	5.00
Carting.	\$	10.00
6" x 1" Saddle	\$	10.62
St. cut: 10' x 3' Warrenite @ 1.78'		
+ 5.00.	\$	22.80
Compressor Use: 1 hr.	\$	6.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Turn On Charge.	\$	5.00
	\$	190.65