

Tel. 2-6764

29432

7/27/76

223 Mt. Pleasant

New Bedford

Maria Pires

132 D

N.s. Churchill St.; E x Barnard St.

Please install 1" copper to supply ranch.

Meter inside cellar wall above floor. Service
from Churchill St.

Measures of 1" Curb Stop:

E x E line Barnard St.	119.4 ft.
S x N line Churchill St.	7.0 ft.
W x W line House	14.2 ft.
S x S line House	33.9 ft.

Main is 32 ft. S x N line.

Work done Sept. 27, 1976

62 ft. - 1" Copper tubing (32' out: 30' ins.)	
32 ft. by City @ 2.29'	\$ 73.28
30 ft. by Owner	
Labor.	\$ 120.96
1" Corporation	\$ 8.50
1" Curb Stop	\$ 14.00
Caldwell Stop Box.	\$ 16.75
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
6" x 1" Service Saddle	\$ 10.62
2 1" Meter replg.	\$ 5.00
Turn On Charge	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
	\$ 299.11

No cuts - This service was a line service - -
 before st. was blacktopped .