

✓ Tol. 5-9074

29439

9/2/76

997 Lloyd St.
New Bedford, Ma.

B & W Realty Trust

S.s. Sylvia St. W x Belleville Ave. 116

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Sylvia St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Belleville Ave. 109.0 ft.

N x S line Sylvia St. 8.0 ft.

W x E line House 1.5 ft.

N x N line House 32.5 ft.

Work done Sept. 24, 1976

Main is 18 ft. N x S line.

LAID WITH DRAIN

46 ft. - 1" Copper tubing (18' out: 28' ins.)
by Owner

Labor.	\$	61.58
1" Corporation	\$	8.50
1" Curb Stop.	\$	14.00
Caldwell Stop Box.	\$	16.75
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use 1 hr.	\$	7.00
Turn On Charge.	\$	5.00
	\$	<u>141.83</u>