

#29445

9/16/76

N.B. Park Dept.

N.B. Park Dept.

Pulaski Park

136 A

Please install 1½" copper to supply bubbler and shower. No charge-Bill material only.(B-35)

Measures of 2" Curb Stop:

W x W line Acushnet Ave.	222.0 ft.
W x ctr. of hydrant	6.0 ft.
W x ctr. of hydrant	1.6 ft.
W x fence of Park	4.3 ft.

Work done Sept. 25, 1979

NOTE: Tapped off hydrant pipe

7 ft. - 2" Copper tubing
(6 ft. from hyd. pipe to curb stop-
1 ft. from curb stop to end)

- 1 - 2" Corporation
- 1 - 2" Curb Stop
- 1 Buffalo Gate Box, complete
- 6" x 2" Service Saddle

NO CHARGE FOR STOCK - has been ordered
thru C.D. P.O.# 95790.

NOTE: Warren Bros. will continue from 2"
curb stop with P.V.C. Pipe. Also Warren
Bros. did all digging.

29445

9/16/76

N.B. Park Dept.

N.B. Park Dept.

Pulaski Park

Please install 1½" copper to supply bubbler
and shower. No. charge-Bill material only. (B-35)

*This is 2 "copper change
per order Munit*



