

130 G
Tel. 5-7300

#29454

10/6/76

1043 Sheffield St.

New Bedford 02745

David Souza

N.s. Chaffee St.; E x Church St.

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Chaffee St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Church St.

187.8 ft.

S x N line Chaffee St.

3.9 ft.

W X x W line main house

14.7 ft.

S x S line main house

35.7 ft.

Main is 32 ft. S x N line.

Work done Nov. 5, 1976

40 ft. - 1" Copper tubing by City	
(32'out:8'ins) @ 2.29'	\$ 91.60
Labor.	\$ 60.48
1" Corporation	\$ 6.85
1" Curb Stop	\$ 15.40
Caldwell Stop Box.	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr.	\$ 6.00
St. cut: 7' x 3' Warr. @ 1.78' +5.--	17.46
Turn On Charge.	\$ 5.00
	\$ 262.54