

29469

11-2-76

N.E.Tel. & Tel.

N.E. Tel. & Tel. Co.

E.s. Acushnet Ave.; S x Elm St.

Please install 4" FIRE SUPPLY C.L.C.I. to
supply telephone plant. Service from Acushnet
Ave. Work being done By DeLoid. (5-9732)

Measures of 4" Gate Valve:

S x S line Elm St.	75.1 ft.
E x W line Acushnet Ave.	15.0 ft.
W x W line Bldg.	25.0 ft.
S x S line Bldg.	6.2 ft.

Work done November 17, 22, 1976

Singer Co. - supplied & installed all
stock.

Owner will maintain the street cut.

Labor - 2 days - Insp. by	
John Medeiros	\$ 86.40
Turn On Charge.	\$ 5.00
	\$ 91.40

#29469 -4" Fire Supply

Tapping by Dunbar, Canton, Mass.

1 - 8" x 8" x 4" Tapping Sleeve - Mech.

1 - 4" Darling Tapping gate valve

9" of 4" Pipe

4" x 12" Offset

18 ft. - 4" Pipe

5 ft. - 4" to flange into meter pit

Offset - rodded back to gate with duc lugs
& Pipe clamps

Insp. John Medeiros

NOV. 21, 1976

