

29471

2 Monmouth St.

Acushnet, Ma. 02743

11/8/76

130

Norman E. Nichols

N.w. Cor. Bartlett St. & Surrey Lane

Please install 1" copper to supply one family home. Meter inside cellar wall. Service from Bartlett St. Lot 5. Line Service laid by Contractor.

Measures of 1" Curb Stop:

S x S line Stratford St.	149 ft.
E x W line Bartlett St.	8.0 ft.
E x E line House	24.0 ft.
S x W line House	4.7 ft.

Work done December 1976

12/3/76 T.O.

Franklin supplied & installed all stock.

12 ft. - 1" Copper tubing (main to curb stop)
1 - 1" Corporation
1 - 1" Curb Stop
1 - Caldwell Stop Box

Turn On Charge. \$ 5.00

Meter cplg. on misc. bill